



KARIN KOMERC MD DOO
Broj: 01/230024561
Datum: 01.06.2023
VETERNIK

karin komerc md doo

PROIZVODNJA - IZGRADNJA - TRGOVINA

Živorada Petrovića 8, 21203 Veternik
tel./fax: 021/823-800, 823-801, e-mail: office@karinmd.com; www.karinmd.com
PIB: 103726184, Matični broj: 20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	Karin Komerc MD doo	Živorada Petrovića 8, Veternik	103726184	20009233	340-11000533-59	ERSTE BANKA
Naručilac:	China Civil Engineering Construction Corporation Balkan Ogranak Beograd	Batajnički drum 3 deo 6A, Zemun	109874997	29507031	385-0202050005186-82	BANK OF CHINA SRBIJA AD BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

9. Privremena situacija 828-796-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske željezničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor:

Naš broj: 01/220017715 od 01.07.2022

Br. Naručioca: NS1-CON-2022-024 od 01.07.2022

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	45.934.978,00 USD	0,00	45.934.978,00 USD
Izvedeno ukupno:	30.362.527,57 USD	0,00 USD	30.362.527,57 USD
Izvedeno u prethodnim:	26.852.849,23 USD	0,00 USD	26.852.849,23 USD
Izvedeno u ovoj:	3.509.678,34 USD	0,00 USD	3.509.678,34 USD
Izvedeno ukupno po stopi 0%:	30.362.527,57 USD	0,00 USD	30.362.527,57 USD
Izvedeno u prethodnim po stopi 0%:	26.852.849,23 USD	0,00 USD	26.852.849,23 USD
Izvedeno u ovoj po stopi 0%:	3.509.678,34 USD	0,00 USD	3.509.678,34 USD
Ukupno opravdan avans:	8.003.881,96 USD	0,00 USD	8.003.881,96 USD
Opravdani avans po preth. situacijama:	6.950.978,46 USD	0,00 USD	6.950.978,46 USD
Opravdani avans po ovoj situaciji:	1.052.903,50 USD	0,00 USD	1.052.903,50 USD
ZADRŽAVANJE po svim -5,00%	1.518.126,38 USD	0,00 USD	1.518.126,38 USD
ZADRŽAVANJE po prethodnim -5,00%	1.342.642,46 USD	0,00 USD	1.342.642,46 USD
ZADRŽAVANJE po ovoj -5,00%	175.483,92 USD	0,00 USD	175.483,92 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obracun po srednjem kursu na dan prometa)	2.281.290,92 USD	0,00 USD	2.281.290,92 USD
Uplaćen avans (na dan 21.07.2022. godine po srednjem kursu NBS 1 USD = 114,8172 RSD od dana 21.07.2022.godine):	4.593.497,80 USD	0,00 USD	4.593.497,80 USD
Uplaćen avans (na dan 07.11.2022. godine po srednjem kursu NBS 1 USD = 117,9756 RSD od dana 07.11.2022.godine):	4.593.497,80 USD	0,00 USD	4.593.497,80 USD

Ukupno uplaćeni avans:	9.186.995,60 USD	0,00 USD	9.186.995,60 USD
Preostali avans za sledeće situacije:	1.183.113,64 USD	0,00 USD	1.183.113,64 USD

Za uplatu: DVAMILIONADVESTAOSAMDESETJEDNAHILJADADVESTADEVEDEST i 92/100 DOLARA

Odgovorni izvođač radova



Nadzorni organ:



Datum:

01.06.2023.

Napomena: Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		SITUACIJA		KUMULATIVNO		Stopa PDV-a (%)
				Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-

2.1.2 Culvert / Propust

A 1	14_predmer 113+547 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
A 2	14_predmer 113+547 EARTHWORKS / ZEMLJANI RADOVI	komplet	56.526,00	1,00	56.526,00	0,00	0,00	0,80	45.220,80	
A 3	14_predmer 113+547 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	174.797,00	1,00	174.797,00	0,00	0,00	0,69	120.609,93	
A 4	14_predmer 113+547 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	85.707,00	1,00	85.707,00	0,00	0,00	0,95	81.421,65	
A 5	14_predmer 113+547 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	60.882,00	1,00	60.882,00	0,00	0,00	0,21	12.785,22	
A 6	14_predmer 113+547 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	13.855,00	1,00	13.855,00	0,00	0,00	0,66	9.144,30	
B 1	15_predmer 114+579 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
B 2	15_predmer 114+579 EARTHWORKS / ZEMLJANI RADOVI	komplet	41.588,00	1,00	41.588,00	0,00	0,00	1,00	41.588,00	
B 3	15_predmer 114+579 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	129.537,00	1,00	129.537,00	0,00	0,00	1,00	129.537,00	
B 4	15_predmer 114+579 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	63.662,00	1,00	63.662,00	0,00	0,00	1,00	63.662,00	
B 5	15_predmer 114+579 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	52.164,00	1,00	52.164,00	0,00	0,00	1,00	52.164,00	
B 6	15_predmer 114+579 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	11.456,00	1,00	11.456,00	0,00	0,00	0,91	10.424,96	
C 1	16_predmer 0+589 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
C 2	16_predmer 0+589 EARTHWORKS / ZEMLJANI RADOVI	komplet	21.446,00	1,00	21.446,00	0,00	0,00	1,00	21.446,00	
C 3	16_predmer 0+589 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	35.437,00	1,00	35.437,00	0,00	0,00	1,00	35.437,00	
C 4	16_predmer 0+589 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	17.434,00	1,00	17.434,00	0,00	0,00	1,00	17.434,00	
C 5	16_predmer 0+589 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	12.172,00	1,00	12.172,00	0,00	0,00	1,00	12.172,00	

R. br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		Količina	SITUACIJA		Količina	IZNOS (USD)		Stopa PDV-a (%)
				Količina	Iznos (USD)		Količina	Iznos (USD)		KUMULATIVNO		
C 6	16_predmer 0+569 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	7.662,00	1,00	7.662,00	0,00	0,00	0,00	0,91	6.972,42		
D 1	17_predmer 126+922 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	0,00	0,00	0,00		
D 2	17_predmer 126+922 EARTHWORKS / ZEMLJANI RADOVI	komplet	19.092,00	1,00	19.092,00	0,00	0,00	0,00	0,00	0,00		
D 3	17_predmer 126+922 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	65.986,00	1,00	65.986,00	0,00	0,00	0,00	0,00	0,00		
D 4	17_predmer 126+922 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	32.281,00	1,00	32.281,00	0,00	0,00	0,00	0,00	0,00		
D 5	17_predmer 126+922 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	24.836,00	1,00	24.836,00	0,00	0,00	0,00	0,00	0,00		
D 6	17_predmer 126+922 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	7.857,00	1,00	7.857,00	0,00	0,00	0,00	0,00	0,00		
2.1.2 Culvert / Propust - ukupno							951.041,00		0,00		672.517,28	

2.2. Roadbed / Posteljica

A 1	Vrbaš station (km 112+861.00 - km 115+001.90) / Stanica Vrbaš (km 112+861.00 - km 115+001.90) Preliminary works - including clearing of site, cutting tree, removal fences and demolition of existing facilities / Prethodni radovi - Uključujući rasčišćavanje terena, seču stabala, uklanjanje ograda i rušenje postojećih objekata	komplet	170.846,00	1,00	170.846,00	0,00	0,00	0,00	1,00	170.846,00		
A 3	Vrbaš station (km 112+861.00 - km 115+001.90) / Stanica Vrbaš (km 112+861.00 - km 115+001.90) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	327.209,00	2,00	654.418,00	0,00	0,00	0,00	1,94	634.785,46		
A 4	Vrbaš station (km 112+861.00 - km 115+001.90) / Stanica Vrbaš (km 112+861.00 - km 115+001.90) Excavation / Iskop	komplet	21.131,00	2,00	42.262,00	0,05	1.056,55	1.056,55	1,95	41.205,45		
A 5	Vrbaš station (km 112+861.00 - km 115+001.90) / Stanica Vrbaš (km 112+861.00 - km 115+001.90) Embankment / Nasip	komplet	5.087.509,00	2,00	10.175.018,00	0,21	1.068.376,89	1.068.376,89	1,18	6.003.260,62		
A 6	Vrbaš station (km 112+861.00 - km 115+001.90) / Stanica Vrbaš (km 112+861.00 - km 115+001.90) Subgrade / Planum pruge	komplet	117.991,00	2,00	235.982,00	1,10	129.790,10	129.790,10	1,10	129.790,10		
A 7-a	Vrbaš station (km 112+861.00 - km 115+001.90) / Stanica Vrbaš (km 112+861.00 - km 115+001.90) Geocomposite - procurement / Geokompozit - nabavka	komplet	369.190,00	2,00	738.380,00	1,10	406.109,00	406.109,00	1,55	572.244,50		
A 7	Vrbaš station (km 112+861.00 - km 115+001.90) / Stanica Vrbaš (km 112+861.00 - km 115+001.90) Geocomposite / Geokompozit	komplet	41.021,00	2,00	82.042,00	0,00	0,00	0,00	0,25	10.255,25		

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		SITUACIJA		KUMULATIVNO		Stopa PDV-a (%)
				Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	
A 9	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Transition layer / Prelazni sloj	komplet	274.992,00	2,00	549.984,00	0,00	0,00	0,00	0,00	
A 10	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Protection layer / Zaštitni sloj	komplet	295.876,00	2,00	591.752,00	0,00	0,00	0,00	0,00	
A 11	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Slope tops ciling / Humužiranje kosina	komplet	17.100,00	2,00	34.200,00	0,00	0,00	0,00	0,00	
A 12	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Dewatering / Odvodnjavanje	komplet	100.652,00	2,00	201.304,00	0,00	0,00	0,25	25.163,00	
A 13	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Fence / Ograda	komplet	36.974,00	1,00	36.974,00	0,00	0,00	0,00	0,00	
A 14	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Service road / Servisni put	komplet	0,00	1,00	0,00	0,00	0,00	0,00	0,00	
B 1	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Preliminary works - including clearing of site, cutting tree, removal fences and demolition of existing facilities / Prihodni radovi - Uključujući raščiscavanje terena, seču stabala, uklanjanje ograda i rušenje postojećih objekata	komplet	53.494,00	1,00	53.494,00	0,50	26.747,00	1,00	53.494,00	
B 2	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Removal ballast / Uklanjanje balasta	komplet	61.753,00	1,00	61.753,00	0,00	0,00	0,00	0,00	
B 3	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	256.155,00	1,00	256.155,00	0,25	64.038,75	0,75	192.116,25	
B 4	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Excavation / Iskop	komplet	59.216,00	1,00	59.216,00	0,25	14.804,00	0,75	44.412,00	
B 5	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Embankment / Nasip	komplet	1.864.394,00	1,00	1.864.394,00	0,20	372.878,80	0,55	1.025.416,70	
B 6	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Subgrade / Planum pruge	komplet	91.569,00	1,00	91.569,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	SITUACIJA		Količina	Iznos (USD)	Stopa PDV-a (%)
								UGOVORENO	KUMULATIVNO			
B 7-a	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Geocomposite - procurement / Geokompozit - nabavka	komplet	92.323,00	1,00	92.323,00	0,80	73.858,40		73.858,40	0,80	73.858,40	
B 7	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Geocomposite / Geokompozit	komplet	10.259,00	1,00	10.259,00	0,00	0,00		0,00	0,00	0,00	
B 8-a	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Geogrid - procurement / Geomreža - nabavka	komplet	63.026,00	1,00	63.026,00	0,80	50.420,80		50.420,80	0,80	50.420,80	
B 8	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Geogrid / Geomreža	komplet	7.003,00	1,00	7.003,00	0,00	0,00		0,00	0,00	0,00	
B 9	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Transition layer / Prelazni sloj	komplet	37.297,00	1,00	37.297,00	0,00	0,00		0,00	0,00	0,00	
B 10	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Protection layer / Zaštitni sloj	komplet	241.650,00	1,00	241.650,00	0,00	0,00		0,00	0,00	0,00	
B 11	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Slope topsoiling / Humuziranje tlošina	komplet	14.773,00	1,00	14.773,00	0,00	0,00		0,00	0,00	0,00	
B 12	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Dewatering / Odvodnjavanje	komplet	26.626,00	2,00	53.252,00	0,00	0,00		0,00	0,00	0,00	
B 13	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Fence / Ograda	komplet	6.860,00	1,00	6.860,00	0,00	0,00		0,00	0,00	0,00	
B 14	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeć'a ul. Service road / Servisni put	komplet	0,00	1,00	0,00	0,00	0,00		0,00	0,00	0,00	
C 1	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001,90 - km 128+849,48) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Prelimni radovi - Uključujući raščiscavanje terena, seču stabala, uklanjanje ograda i rušenje postojećih objekata	komplet	245.832,00	1,00	245.832,00	0,05	12.291,60		12.291,60	0,95	233.540,40	
C 2	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001,90 - km 128+849,48) Removal ballast / Uklanjanje balasta	komplet	112.723,00	1,00	112.723,00	0,00	0,00		0,00	0,52	58.615,96	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		SITUACIJA		Količina	Iznos (USD)	Količina	Iznos (USD)	KUMULATIVNO		Stopa PDV-a (%)
				Količina	Iznos (USD)	Količina	Iznos (USD)					Iznos (USD)	Iznos (USD)	
C 3	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	916.847,00	2,00	1.833.694,00	0,00	0,00	1,95	1.787.851,65					
C 4	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Excavation / Iskop	komplet	350.837,00	2,00	701.674,00	0,00	0,00	1,95	684.132,15					
C 5	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Embankment / Nasip	komplet	6.659.398,00	2,00	13.318.796,00	0,00	0,00	1,80	11.986.916,40					
C 6	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Subgrade / Planum pruge	komplet	396.349,00	2,00	792.698,00	0,00	0,00	1,90	753.063,10					
C 7-a	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Geocomposite - procurement / Geokompozit - nabavka	komplet	206.736,00	2,00	413.472,00	0,00	0,00	1,60	330.777,60					
C 7	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Geocomposite / Geokompozit	komplet	22.971,00	2,00	45.942,00	0,00	0,00	1,95	44.793,45					
C 8	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Improvement layer / Sloj ojačanja tla	komplet	635.801,00	2,00	1.271.602,00	0,05	31.790,05	1,95	1.239.811,95					
C 9	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Transition layer / Prelazni sloj	komplet	992.002,00	2,00	1.984.004,00	0,40	396.800,80	1,80	1.785.603,60					
C 10	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Protection layer / Zaštitni sloj	komplet	1.003.193,00	2,00	2.006.386,00	0,70	702.235,10	1,00	1.003.193,00					
C 11	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Slope topsoiling / Humuziranje kosina	komplet	12.953,00	2,00	25.906,00	0,20	2.590,60	1,20	15.543,60					
C 12	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) Devatering / Odvodnjavanje	komplet	68.792,00	2,00	137.584,00	0,00	0,00	0,00	0,00					

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		SITUACIJA		Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				Količina	Iznos (USD)	Količina	Iznos (USD)					
C 13	Open track section Vrbas-Lovćenac (km 115+001.90 – km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 – km 128+849.48) Fence / Ograda	komplet	105.533,00	2,00	211.066,00		0,00				0,00	
C 14	Open track section Vrbas-Lovćenac (km 115+001.90 – km 128+849.48) / Deonica otvorene pruge Vrbas-Lovćenac (km 115+001.90 – km 128+849.48) Service road / Servisni put	komplet	301.935,00	1,00	301.935,00		0,00			0,00	0,00	

2.3 Road / Put

A 1	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	16.450,00	1,00	16.450,00		0,00	0,00		1,00	16.450,00		
A 2	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	88.872,00	1,00	88.872,00		0,10	8.887,20		1,00	88.872,00		
A 3	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	110.695,00	1,00	110.695,00		0,00	0,00		0,90	99.625,50		
A 4	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 DEWATERING / ODVODNJAVANJE	komplet	5.223,00	1,00	5.223,00		0,00	0,00		0,90	4.700,70		
B 1	2.3.1.11.2.1 km 113+610 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	5.120,00	1,00	5.120,00		0,00	0,00		1,00	5.120,00		
B 2	2.3.1.11.2.1 km 113+610 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	214.488,00	1,00	214.488,00		0,20	42.897,60		0,80	171.590,40		
B 3	2.3.1.11.2.1 km 113+610 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	146.670,00	1,00	146.670,00		0,00	0,00		0,00	0,00		
B 4	2.3.1.11.2.1 km 113+610 DEWATERING / ODVODNJAVANJE	komplet	31.084,00	1,00	31.084,00		0,00	0,00		0,00	0,00		
C 1	2.3.1.11.3 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	3.925,00	1,00	3.925,00		0,00	0,00		0,00	0,00		
C 2	2.3.1.11.3 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	6.893,00	1,00	6.893,00		0,00	0,00		0,00	0,00		

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		Količina	SITUACIJA		Količina	Iznos (USD)		Stopa PDV-a (%)
				Količina	Iznos (USD)		Količina	Iznos (USD)		KUMULATIVNO	Iznos (USD)	
C3	2.3.1.11.3 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	98.448,00	1,00	98.448,00		0,00	0,00	0,00	0,00	0,00	
C4	2.3.1.11.3 DEWATERING / ODVODNJAVANJE	komplet	924,00	1,00	924,00		0,00	0,00	0,00	0,00	0,00	
D1	2.3.1.12.1.1 km 118+708 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	3.205,00	1,00	3.205,00		0,30	961,50	1,00	3.205,00		
D2	2.3.1.12.1.1 km 118+708 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	236.681,00	1,00	236.681,00		0,10	23.668,10	0,80	189.344,80		
D3	2.3.1.12.1.1 km 118+708 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	158.951,00	1,00	158.951,00		0,50	79.475,50	0,50	79.475,50		
D4	2.3.1.12.1.1 km 118+708 DEWATERING / ODVODNJAVANJE	komplet	4.859,00	1,00	4.859,00		0,00	0,00	0,00	0,00	0,00	
E1	2.3.1.13.1 km 120+571 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	8.387,00	1,00	8.387,00		0,00	0,00	0,00	0,00	0,00	
E2	2.3.1.13.1 km 120+571 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	327.143,00	1,00	327.143,00		0,00	0,00	0,00	0,00	0,00	
E3	2.3.1.13.1 km 120+571 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	79.257,00	1,00	79.257,00		0,00	0,00	0,00	0,00	0,00	
E4	2.3.1.13.1 km 120+571 DEWATERING / ODVODNJAVANJE	komplet	4.944,00	1,00	4.944,00		0,00	0,00	0,00	0,00	0,00	
F1	2.3.1.14.1 km 125+191 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	7.093,00	1,00	7.093,00		0,00	0,00	0,00	0,00	0,00	
F2	2.3.1.14.1 km 125+191 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	409.834,00	1,00	409.834,00		0,00	0,00	0,00	0,00	0,00	
F3	2.3.1.14.1 km 125+191 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	66.866,00	1,00	66.866,00		0,00	0,00	0,00	0,00	0,00	
F4	2.3.1.14.1 km 125+191 DEWATERING / ODVODNJAVANJE	komplet	4.513,00	1,00	4.513,00		0,00	0,00	0,00	0,00	0,00	
G1	2.3.1.15.1 km 126+976 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	7.428,00	1,00	7.428,00		0,00	0,00	0,00	0,00	0,00	
G2	2.3.1.15.1 km 126+976 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	270.079,00	1,00	270.079,00		0,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		SITUACIJA		KUMULATIVNO		Stopa PDV-a (%)
				Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	
G 3	2.3.1.15.1 km 126+976 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLO VOZNA KONSTRUKCIJA	komplet	88.569,00	1,00	88.569,00	0,00	0,00	0,00	0,00	
G 4	2.3.1.15.1 km 126+976 DEWATERING / ODVOĐNJAVANJE	komplet	2.638,00	1,00	2.638,00	0,00	0,00	0,00	0,00	

2.10 Track crossing / Instalacije uz prugu												
1	Station "VRBAS NOVA" / Stanica "VRBAS NOVA"	komplet	37.641,00	1,00	37.641,00		0,00	0,00	0,00	0,00	0,00	
2	Station "VRBAS" / Stanica "VRBAS"	komplet	17.188,00	1,00	17.188,00		0,00	0,00	0,00	0,00	0,00	
3	TK Object at km 118+325 / TK Objekt na km 118+325	komplet	1.078,00	1,00	1.078,00		0,00	0,00	0,00	0,00	0,00	
4	TK Object at km 123+448 / TK Objekt na km 123+448	komplet	410,00	1,00	410,00		0,00	0,00	0,00	0,00	0,00	
2.10 Track crossing / Instalacije uz prugu - ukupno					56.317,00		0,00			0,00		

2.11 Inspection well / Merni bunar												
1	Vrbas Novi	komplet	115.467,00	1,00	115.467,00		0,00	0,00	0,00	0,00	0,00	
2	Vrbas	komplet	7.619,00	1,00	7.619,00		0,00	0,00	0,00	0,00	0,00	
2.11 Inspection well / Merni bunar - ukupno					123.086,00		0,00			0,00		

2.12 Cable trough / Podbušivanje												
1	CABLE ROUTE - SUPPLY AND DELIVERY OF MATERIAL / TRASA KABLOVA - NABAVKA I ISPORUKA MATERIJALA	komplet	818.515,00	1,00	818.515,00		0,00	0,00	0,00	0,00	0,00	
2	CABLE ROUTE - WORKS / KABLOVSKA TRASA - RADOVI	komplet	385.183,00	1,00	385.183,00		0,00	0,00	0,00	0,00	0,00	
2.12 Cable trough / Podbušivanje - ukupno					1.203.698,00		0,00			0,00		

3.2 Change ditch / Zamena šahti												
A 1	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmještanje kanala IV-A-5 na km 113+547,78 pruge	komplet	8.779,00	1,00	8.779,00		0,00	0,00	0,00	0,00	0,00	
A 2	PREPARATORY WORKS / PRIPREMNI RADOVI											
A 2	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmještanje kanala IV-A-5 na km 113+547,78 pruge	komplet	62.834,00	1,00	62.834,00		0,00	0,00	0,00	0,00	0,00	
A 3	EARTHWORKS / ZEMLJANI RADOVI											
A 3	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmještanje kanala IV-A-5 na km 113+547,78 pruge	komplet	2.979,00	1,00	2.979,00		0,00	0,00	0,00	0,00	0,00	
STONE WORKS / KAMENI RADOVI												

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		Količina	SITUACIJA		Količina	Iznos (USD)		Iznos (USD)	KUMULATIVNO		Stopa PDV-a (%)
				Količina	Iznos (USD)		Količina	Iznos (USD)		Količina	Iznos (USD)				
B 1	Relocation of channel IV-D-8 from km 114+424 to km 114+574 railway / Izmještanje kanala IV-D-8 sa km 114+424 na km 114+574 pruge PREPARATORY WORKS / PRIPREMNI RADOVI	komplet	2.978,00	1,00	2.978,00		0,00	0,00	0,00	0,00	0,00		0,00		
B 2	Relocation of channel IV-D-8 from km 114+424 to km 114+574 railway / Izmještanje kanala IV-D-8 sa km 114+424 na km 114+574 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	2.099,00	1,00	2.099,00		0,00	0,00	0,00	0,00	0,00		0,00		
C 1	Relocation of channel IV-D at km 114+579,38 railway / Izmještanje kanala IV-D na km 114+579,38 pruge PREPARATORY WORKS / PRIPREMNI RADOVI	komplet	3.249,00	1,00	3.249,00		0,00	0,00	0,00	0,00	0,00		0,00		
C 2	Relocation of channel IV-D at km 114+579,38 railway / Izmještanje kanala IV-D na km 114+579,38 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	8.998,00	1,00	8.998,00		0,00	0,00	0,00	0,00	0,00		0,00		
C 3	Relocation of channel IV-D at km 114+579,38 railway / Izmještanje kanala IV-D na km 114+579,38 pruge STONE WORKS / KAMENI RADOVI	komplet	1.760,00	1,00	1.760,00		0,00	0,00	0,00	0,00	0,00		0,00		
D 1	Relocation of channel I-64 at km 117+477,85 railway / Izmještanje kanala I-64 na km 117+477,85 pruge PREPARATORY WORKS / PRIPREMNI RADOVI	komplet	9.240,00	1,00	9.240,00		0,00	0,00	0,00	0,00	0,00		0,00		
D 2	Relocation of channel I-64 at km 117+477,85 railway / Izmještanje kanala I-64 na km 117+477,85 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	27.101,00	1,00	27.101,00		0,00	0,00	0,00	0,00	0,00		0,00		
E 1	Relocation of channel I-61 at km 117+820 railway / Izmještanje kanala I-61 na km 117+820 pruge PREPARATORY WORKS / PRIPREMNI RADOVI	komplet	2.299,00	1,00	2.299,00		0,00	0,00	0,00	0,00	0,00		0,00		
E 2	Relocation of channel I-61 at km 117+820 railway / Izmještanje kanala I-61 na km 117+820 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	7.914,00	1,00	7.914,00		0,00	0,00	0,00	0,00	0,00		0,00		
3.2 Change ditch / Zamena šahiti - ukupno											140.230,00	0,00	0,00	0,00	

4.1 Catenary engineering / Kontaktna mreža

A 1	4.1.1.10 OVERHEAD CONTACT SYSTEM OPEN TRACK Zmajevu - Vrbas (new) / 4.1.1.10 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Zmajevu - Vrbas (nova) DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH OCS	komplet	17.421,00	1,00	17.421,00		0,00	0,00	0,00	0,00	0,00		0,00		
A 2	4.1.1.10 OVERHEAD CONTACT SYSTEM OPEN TRACK Zmajevu - Vrbas (new) / 4.1.1.10 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Zmajevu - Vrbas (nova) CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	331.821,00	1,00	331.821,00		0,00	0,00	0,00	0,00	0,00		0,00		

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		Količina	Iznos (USD)	SITUACIJA		Količina	Iznos (USD)	KUMULATIVNO		Stopa PDV-a (%)
				Količina	Iznos (USD)			Količina	Iznos (USD)			Količina	Iznos (USD)	
B 1	4.1.1.11 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.11 NAGLAVNI KONTAKTNI SISTEM Stanica Vrbas													
C 1	CIVIL WORKS / GRAĐEVINSKI RADOVI 4.1.1.12 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.12 NAGLAVNI KONTAKTNI SISTEM Stanica Vrbas	komplet	130.733,00	1,00	130.733,00	0,00	0,00			0,00	0,00		0,00	
C 2	DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH OCS 4.1.1.12 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.12 NAGLAVNI KONTAKTNI SISTEM Stanica Vrbas	komplet	7.818,00	1,00	7.818,00	0,00	0,00			0,00	0,00		0,00	
D 1	CIVIL WORKS / GRAĐEVINSKI RADOVI 4.1.1.13 OVERHEAD CONTACT SYSTEM OPEN TRACK Vrbas new - Lovćenac / 4.1.1.13 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Vrbas Novi - Lovćenac DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH OCS	komplet	82.453,00	1,00	82.453,00	0,00	0,00			0,00	0,00		0,00	
D 2	4.1.1.13 OVERHEAD CONTACT SYSTEM OPEN TRACK Vrbas new - Lovćenac / 4.1.1.13 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Vrbas Novi - Lovćenac CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	15.722,00	1,00	15.722,00	0,00	0,00			0,00	0,00		0,00	
	4.1 Catenary engineering / Kontaktna mreža - ukupno	komplet	555.384,00	1,00	555.384,00	0,00	0,00			0,00	0,00		0,00	
					1.141.352,00		0,00				0,00		0,00	

5.9 Communication relocation / Izmeštanje instalacija

A 1	Communication relocation / Komunikaciono Izmeštanje COLLISION 13 - skew crossing of the optical cable of Telekom Serbia with newly designed railway line and a newly designed underpass, near the station Vrbas Nova, km 113 + 325.00 of the railway route / KOLIZIJA 13 - koso ukrštanje optičkog kabla Telekoma Srbije sa novoprojektovanom železničkom prugom i novoprojektovanim podvožnjakom, kod stanice Vrbas Nova, km 113 + 325,00 km železničke trase	komplet	39.624,00	1,00	39.624,00	0,00	0,00	0,00	1,00	39.624,00		
-----	--	---------	-----------	------	-----------	------	------	------	------	-----------	--	--

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	UGOVORENO		SITUACIJA		Količina	IZNOS (USD)		Količina	KUMULATIVNO		Iznos (USD)	Stopa PDV-a (%)
				Količina	Iznos (USD)	Količina	Iznos (USD)								
A 2	Communication relocation / Komunikaciono izmeštanje COLLISION 14 - skew crossing of optical and copper cables of Telekom Srbija with the newly designed railway, km 116 - 935.00 of the railway route / KO LIZIJA 14 - koso ukrštanje optičkih i bakarnih kablova Telekoma Srbije sa novoprojektovanim prugom, km 116 - 935.00 železničke trase	komplet	19.717,00	1,00	19.717,00	0,00	0,00	1,00	19.717,00						
A 3	Communication relocation / Komunikaciono izmeštanje COLLISION 15 - skew crossing of the copper cable of Telekom Srbije and optical cable of the SBB operator with newly designed railway line and bridge, from km 117 + 825.00 to km 117 + 865 of the railway route / KO LIZIJA 15 - koso ukrštanje bakarnog kabla Telekoma Srbije i optičkog kabla operatera SBB sa novoprojektovanim železničkom prugom i mostom, od km 117 + 825.00 do km 117 + 865 železničke trase	komplet	14.104,00	1,00	14.104,00	0,00	0,00	1,00	14.104,00						
A 4	Communication relocation / Komunikaciono izmeštanje COLLISION 16 - skew crossing of Telekom Srbija's copper cable with the newly designed railway, near the Lovćen station, km 127 + 730.00 of the railway route / KO LIZIJA 16 - koso ukrštanje bakarnog kabla Telekoma Srbije sa novoprojektovanim prugom, kod stanice Lovćen, km 127 + 730.00 km železničke trase	komplet	3.180,00	1,00	3.180,00	0,00	0,00	1,00	3.180,00						
A 5	Communication relocation / Komunikaciono izmeštanje COLLISION 17 - skew crossing of the copper cable of Telekom Srbija with the newly designed railway, near the station Lovćen, km 127 + 730.00 of the route of the railway / KO LIZIJA 17 - koso ukrštanje bakarnog kabla Telekoma Srbije sa novoprojektovanim prugom, kod stanice Lovćen, km 127 + 730.00 km trase pruge	komplet	3.890,00	1,00	3.890,00	0,00	0,00	1,00	3.890,00						
5.9 Communication relocation / Izmeštanje instalacija - ukupno															
				80.515,00		0,00		0,00		80.515,00				80.515,00	

Ukupno :

45.934.978,00 3.509.678,34 30.362.527,57

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmet/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-796-2022-1	Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-	3.509.678,34	30.362.527,57
	2.1.2 Culvert / Propust		672.517,28
	2.2. Roadbed / Posteljica	3.353.788,44	28.951.111,39
	2.3 Road / Put	155.889,90	658.383,90
	2.10 Track crossing / Instalacije uz prugu		
	2.11 Inspection well / Merni bunar		
	2.12 Cable trough / Podbušivanje		
	3.2 Change ditch / Zamena šahti		
	4.1 Catenary engineering / Kontaktna mreža		
	5.9 Communication relocation / Izmeštanje instalacija		80.515,00
Ukupno:		3.509.678,34	30.362.527,57

Popusti, depoziti, zadržavanja: Iznos (USD): PDV (USD): Ukupno (USD):

ZADRŽAVANJE 1.518.126,38 0,00 1.518.126,38

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA				KUMULATIVNO	
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	3.509.678,34	0,00	3.509.678,34	30.362.527,57	0,00	30.362.527,57
Ukupno (USD):	3.509.678,34	0,00	3.509.678,34	30.362.527,57	0,00	30.362.527,57